COMPLETION REPORT

1	Name of the work	Improvements to Roads at Navy Layout in Ward No. 14
2	Sanctioned Estimate No. & Date	JC|DH|AS|892|13-14. 04-03-14. CE|D2|PR|TS|301|14-15. dt 20-5-14.
3	Head of Account which is chargeable	Code - 2654.
4	Instrument Order NO. & Date	EE|DD|600|13-14. dt 26-6-14.
5	Name Of Contractor	KRDL
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	Recorded.
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	AEE T. Dasarahalli Sub Division
10	a) Asst. Eng/junior Eng	Manjunath. D.S.
	b) Asst. Exe Engineer	Rangaswamy E.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
35 lakhs.	3455620-00	—	44380-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.